

THIRUVALLA WAREHOUSE PROJECT - I

Administrative Sanction No. GO (Rt.) No.216/2017/F&CSD dtd.28.06.2017

Estimated cost (A.S)	Rs.4.58 Crores
Amount paid	Rs.2.31 Crores
Area	772 Sq.mtr (8309.73 Sq.ft)
PMC	M/s. HITES
Contractor	Sri. K. V Sankarankutty
Work Order date	09.11.2018 (Rs.4.57 Crores + GST @ 18%)
Targeted date of completion	31.12.2021 (16.10.2019, 07.05.2020)

Pending works:-

Balance columns to be raised, tie beam construction, brick works, RCC works for flooring in Godown, truss works including roofing, finishing works like painting, electrical, plumbing, etc. External works like road works, fencing works , balance works for construction of drainage, compound wall, etc.

So far a total amount of Rs.2.31 Crores have been released for the work. Work is pending due to covid 19 and delay in release of plan fund.

PHOTOGRAPHS









PHOTOGRAPHS OF WAREHOUSE I

Security Kiosk



Toilet Block



Compound wall



Compound wall



THIRUVALLA WAREHOUSE PROJECT - II

Administrative Sanction No. GO (Rt.) No.216/2017/F&CSD dtd.28.06.2017

Estimated cost (A.S)	Rs.1.85 Crores
PMC	M/s. HITES
Area	385 Sq. mtr (4144.10 Sq. ft)
Contractor	Sri. K. V Sankarankutty
Work Order date	24.09.2019 (Rs.1.93 Crores + GST @ 18%)
Targeted date of completion	25.05.2021
Present Status	Only land filling is done. Work is pending due to Covid- 19 second wave and delay in release of plan fund of Warehouse-I. (Same contractor of Warehouse- I Project)

PHOTOGRAPHS AND WORK PROGRESS OF WAREHOUSE II

